EXTENSION OF TIME PROPOSAL

1	Name of work	IMPROVEMENT TO Roads and Asphalting TO Teachers Layout
2	Amount of Work Portion	
3	Estimated Cost	10.00 Lakhs:
4	Name of contractor	KRIDL
5	Agreement No.	52/14-15 / 18/7/14
6	No. and date under which work order issued	EE/BTP/KRIDL/W.O/52/14-15 18-7-14.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	42 days
15	Date of recommending time limit applied for	—
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	✓
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB UGD lines works under progress work delay
22	Remarks of the EE with the daily rate of penalty proposed	For kind Approval

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92